



Chicago, O'Hare International Airport - Terminal 5 Extension Project

Gate Count & Capacity During Construction (March 28 - October 30, 2021)



Gate Count		19	19	19	19	18	18
20	M22	B777-300	B777-300	B777-300	B777-300	B777-300	B777-300
19	M21	B777-300	B777-300	B777-300	B777-300	B777-300	B777-300
18	M20	B787-10	B787-10	B787-10	B787-10	B787-10	B787-10
17	M19	B787-9	B787-9	B787-9	B787-9	B787-9	B787-9
16	M18	B787-10	B787-10	B787-10	B787-10	B787-10	B787-10
15	M17	B777-300	B777-300	B777-300	B777-300	B777-300	B777-300
14	M16	B747-8	B747-8	B747-8	B747-8	B747-8	B747-8
13	M15	B777-300	B777-300	B777-300	B777-300	B777-300	B777-300
12	M13	B747-8	B747-8	B747-8	B747-8	B747-8	B747-8
11	M12	B777-300	B777-300	B777-300	M12 Closed	B777-300	B777-300
10	M11	A380 ^{DAY}	A380 ^{DAY}	A380 ^{DAY}	A380 ^{DAY}	A380 ^{DAY}	A380 ^{DAY}
9	M10	B777-300	B777-300	B777-300	B777-300	B777-300	B777-300
8	M9	B777-300	B777-300	B777-300	B777-300	B777-300	B777-300
7	M8	B777-300	B777-300	B777-300	B777-300	M8 Closed	B777-300
6	M7	B777-300 ^{DAY}	B777-300 ^{DAY}	B777-300 ^{DAY}	B777-300 ^{DAY}	B777-300 ^{DAY}	B777-300 ^{DAY}
-	M6	Temporary Bagroom	Temporary Bagroom	Temporary Bagroom	Temporary Bagroom	Temporary Bagroom	Temporary Bagroom
5	M5	M5 Closed	B757-300	B757-300	B757-300	B757-300	B757-300
4	M4	B777-300	M4 Closed	B777-300	B777-300	B777-300	B777-300
3	M3	B777-300	B777-300	M3 Closed	B777-300	B777-300	B777-300
2	M2	B767-300	B767-300	B767-300	B767-300	B767-300	M2 Closed
1	M1	B767-300	B767-300	B767-300	B767-300	M1 Closed	M1 Closed
Timeframe		Mar 28 - May 7	May 8 - May 31	Jun 1 - Jul 7	Jul 8 - Aug 31	Sep 1 - Sep 30	Oct 1 - Oct 30
Action		<i>M5 - Delta Relocation Prep</i>	<i>M4 - Delta Relocation Prep</i>	<i>M3 - Delta Relocation Prep</i>	<i>M12 Paving for West Bumpout & Final Bridge Installation</i>	<i>M8 Paving for East Bumpout M1 - Delta Relocation Prep</i>	<i>M1/M2 Delta Relocation Prep</i>

Notes: Daytime Notes for M11 & M7 notate Nightly closure of gates (10pm until 10am) to perform construction bump-out work - NO IMPACTS TO DAYTIME PEAK GATE DEMAND